

Format for release of installments
Kalaingar Nagarpura Mempattu Thittam (KNMT)-2021-22
Amount in lakhs

1.	Name of the ULB	Cuddalore City Municipal Corporation	
2	District	:Cuddalore	
3.	Name of the project	: KNMT 2021-22 (Formation of BT surface)	
4.	Sector	:Roads	
5	Funding of the project	Entire fund	
6	Approved cost (Rs. In lakh)	:Rs.207.00	
7	KNMT share (Rs. In lakh)	:Rs.207.00	
8	Administrative sanctioned cost	:Rs.207.00	
9	Technical sanctioned cost	: Rs.213.00	
10	Tendered Cost (Including GST +others)	: Rs.220.49	
11	Total Expenditure so far incurred(Rs. In lakh)	: - -Nil-	
	Value of work done (Rs. in lakh)	: Rs.141.33	
12	Amount already received (Rs. In lakh)	-	
13	Balance to be received from TUFIDCO (Rs. In lakh)	:Rs.207.00	
14	Fund Release details so far	: (Rs. In lakh)	
S.no	Installment No	Date of release	Amount released
	-Nil-	-Nil-	-Nil-

Executive Engineer
Cuddalore Corporation

Commissioner
Cuddalore Corporation

FORMAT –KNMT Roads**2021-2022**

1.	Total No. of roads	:15 Nos
2.	No of packages	: 1
3.	Name of the roads	Approved cost : Rs.207.00In lakh
a	Suppaiya Nagar	Rs : 12.00 Lakh
b	MARIAMMAN KOIL STREET	Rs : 22.00 Lakh
C	SAMBASIVAM NAGAR 3RD STREET	Rs : 8.50 Lakh
D	ANNAI SATHIYA NAGAR 1ST STREET	Rs : 11.50 Lakh
e	SRIRAM NAGAR	Rs : 26.00 Lakh
f	KESAVAN NAGAR MAIN ROAD EXTEN	Rs : 10.00 Lakh
g	Sankoli Nagar 1st Street	Rs : 8.60 Lakh
h	Sankoli Nagar 2nd Street	Rs : 5.60 Lakh
i	Sankoli Nagar 3rd Street	Rs : 10.80 Lakh
j	Perumal Nagar 1st street	Rs : 8.60 Lakh
k	Perumal Nagar 4th street	Rs : 11.90 Lakh
l	SRI VEDHAVINAYAGAR NAGAR 1ST STREET	Rs : 12.90 Lakh
m	SRI VEDHAVINAYAGAR NAGAR 2nd STREET	Rs : 21.60 Lakh
n	Rajamani Nagar	Rs : 8.60 Lakh
o	Rose Garden	Rs : 28.50 Lakh
	Total	: Rs. 207.00 lakh
4	IUDM share (Rs. In lakh)	:Rs. 207.00 lakh
5	ULB contribution (in lakh)	: -Nil-
6	Administrative sanctioned cost	:Rs.207.00 lakh
7	Technical sanctioned cost	: Rs.213.00 lakh
8	Tendered Cost	: Rs.220.49 lakh

9	Physical Progress- (Pl. provide the details in the attachment)	Out of 15 road works 8 roads completed and 7 roads GSB laying work in progress	
10	Expenditure (Rs. In lakh)	-	
11	Total Expenditure so far incurred(Rs. In lakh)	-	
	Value of work done (Rs. in lakh)	: Rs.141.33	
12	Amount already received (Rs. In lakh)	: -Nil-	
13	Any deviation done by the ULB during execution	No	
14	If yes. Pl. mention the deviation and approval of appropriate authority	----	
15	Balance fund to be received from TUFIDCO (Rs. In lakh)	: Rs.207.00 Lakhs	
16	Fund Release details so far under	-----	
Instalment No		Date of release	Amount released
-Nil-		-Nil-	-Nil-

Executive Engineer
Cuddalore Corporation

Commissioner
Cuddalore Corporation

1. Road : SRIRAM NAGAR

Name of the Road	SRIRAM NAGAR
Road type	BT
Length in kms	0.360
- As approved	0.360
- As executed	0.352
Width in m	5.00
- As approved	5.00
- As executed	4.80
Present stage of work	GSB laying work completed
Whether any change/ modification done ?	No
If yes what is the change	